

MINUTES – WEEKLY MEETING #2  
Citywide Street Improvement Project (322-23)  
Mill, Bit. Overlay, Reconstruction, & Incidentals  
Breckenridge, Minnesota  
August 8, 2024

- 1. Work completed since last meeting (or to-date)**
  - Completed removals on 8<sup>th</sup> Street
  
- 2. Schedule of work to be completed through this week (8-10-24)**
  - Complete common ex removal on 8<sup>th</sup> Street, mud jacked location on 8th (no work on site after Thursday until next Monday)
  
- 3. Schedule of work through end of next week (thru 8-17-24)**
  - Goal is to have the 5 blocks on 8<sup>th</sup> street ready for paving by the end of next week
  - Subgrade prep & place fabric/drain tile on 8<sup>th</sup> street (reconstruct area) then place SBC and place c&g and sidewalk (SBC to come from the south 3 blocks)
  - Reshape Agg. on 8<sup>th</sup> street – south 3 blocks
  - Mill Beede & maybe Mendenhall
  - Removal and replacement of c&g 15<sup>th</sup>/Gewalt/Chet
  - Reclaim Grace, Fairway & Oak
  
- 4. Forecasted work the following week (thru 8-24-24)**
  - Patching thermal crack milling/patching 15<sup>th</sup>/Gewalt/Chet
  - Begin removals on Oak Street
  - Pave 8<sup>th</sup> Street & Beede
  
- 5. Access and Safety Issues**
  - Will check/add barricades at live construction areas, especially by the school
  - Noted a daycare exists on 8<sup>th</sup> Street just north of Beede so caution should be taken at drop off and pickup times
  
- 6. Owner Items**
  - Driveway on 8<sup>th</sup> street will be added at a later time, city put pink flags where to make C&G mountable for it

- Complaint from resident about shaking and construction hours. City will notify in the letters to expect work between 6 am and 8 pm.

#### **7. Engineer Items**

- Sump pump lines back in C&G – discussion held and each area may be different. The city will check to see if there are some they can facilitate.
- Will blue top since there is no machine control

#### **8. Contractor Items**

- No Machine control needed