

# New York Avenue Reconstruction

## 10/05/20 Weekly construction update

Good Morning All! This project is finally headed into the home stretch and with the weather forecast this week it looks good to have everything complete in 2 weeks provided the contractor pushes hard.

It was great to get Hwy 75 open on 9/25; I'm sure everyone appreciated not having all the beet trucks taking detours this last weekend. The final paving west of 75 did not happen yet as I alluded to in my last update. The final underground work in the form of the last storm sewer on the east end was completed mid last week. The contractor worked through Saturday to get the aggregate base installed.

**Work planned for the rest of this week:** All of concrete driveways and sidewalks west of Hwy 75 were set up and ready for concrete early this week. The curb and gutter east of Hwy 75 should also go in early this week with the hopes of completing the project paving later this week. The small storm sewer connection on the west end of Dacotah Ave should also be completed this week. Some blvd work will take place.

**Work planned for the week of October 12<sup>th</sup>:** All of the concrete work east of Hwy 75 could be completed this week. Blvd work would be all that remains and we are hopeful the contractor will complete that as well. If all goes well the project should be completed, construction signs removed, and the roadway fully opened by October 15<sup>th</sup>.

As always please feel free to call me at any time with questions!

### ***Mike Bassingthwaite, PE***

Principal Engineer  
Interstate Engineering  
1999 4<sup>th</sup> Street North  
Wahpeton, North Dakota 58075  
Phone: 701.642.5521  
Cell: 701.899.0996  
[mike.bassingthwaite@interstateeng.com](mailto:mike.bassingthwaite@interstateeng.com)

*Professionals you need, people you trust.*