

MINUTES – WEEKLY MEETING #11
Citywide Street Improvement Project (322-23)
Mill, Bit. Overlay, Reconstruction, & Incidentals
Breckenridge, Minnesota
October 10, 2024

1. Work completed since last meeting (or to-date)
 - All underground work is complete
 - Concrete is complete on Oak, Grace, the east end of Oregon, Fairway, and a substantial part of Oregon
 - Pavement patching is complete
 - The base course of pavement is on all reconstruction areas except Oregon.
 - All overlay paving is complete except East Oregon & it's cul-de-sac's (thus all milling is complete)
 - Topsoil restoration work is complete on Oak
 - Salvaged base is complete on Oregon
2. Schedule of work to be completed through this week (10-12-24)
 - Remainder of concrete work (might be a few small curb returns to finish on Monday)
 - Raising of iron on reconstruction areas with base course (Oak and Fairway mainly)
3. Schedule of work through end of next week (thru 10-19-24)
 - Paving to restart Monday – Base course on Oregon West of 75 1st, then finish up the NW area, then back to Oregon. Will jump back and forth between Oregon sections.
 - Restoration of all areas except Oregon will be complete with some of Oregon taking place
4. Forecasted work the following week (thru 10-26-24)
 - Remainder of paving will be completed
 - Remainder of restoration will be completed
 - Weather permitting seeding will be completed
5. Access and Safety Issues
 - Focus is on the intersection of 10th Street and Oregon as all other areas are easily accessible by emergency services and most residents except the east are of Oregon. Delineated grass route to the apartment will be removed but aggregate on curb

will remain for access during short term intersection closures for paving, etc. Hours at a time at most when no access will be available.

6. Owner Items

- None today

7. Engineer Items

- Mike reminded Mike S that the completion date is October 15th and LD's could still be considered
- Seeding – discussed the need to wait for seeding until the weather cools as dormant seeding would be best
- Chimney seals on the sanitary MH's were discussed. They are required on the project for the recon areas and are not being put in. Mike S will address.
- We have a few areas of segregated mix that CSI needs to address. Discussed the weather being colder starting Monday so temps and # of trucks needs to be watched
- Have had issues with MH castings being flush or above final pavement. Some still need to be fixed and paving next week to watch this more closely
- Drantile in CB's need to be trimmed along with other items in these
- The punchlist is getting long – Mike B will start feeding a more comprehensive list to Mike S as many of his staff know parts but not all (some items are above).

8. Contractor Items

- Mike S ask about topsoil payment item – will review spec and get back to Mike B if he has issues