

MINUTES – WEEKLY MEETING #4  
Citywide Street Improvement Project (322-23)  
Mill, Bit. Overlay, Reconstruction, & Incidentals  
Breckenridge, Minnesota  
August 22, 2024

1. Work completed since last meeting (or to-date)
  - 8th street has concrete and 1<sup>st</sup> lift of pavement
  - Milled Mendenhall, Beede & 15<sup>th</sup>
  - Finished patching & crack filling on most of the NE part of the project except patching on Gewaltt
  - Reclaimed Oak, Fairway & Grace
  - Completed removals on Oak
2. Schedule of work to be completed through this week (8-24-24)
  - Plan to work this Saturday paving and underground on Oak
  - Finish paving 8<sup>th</sup>, Beede & Mendenhall
3. Schedule of work through end of next week (thru 8-31-24)
  - Reclaim Oregon on Tuesday and then follow up with removals
  - Everything paved on the NE phase
  - Get Oak Street ready for curb and gutter
4. Forecasted work the following week (thru 9-7-24)
  - Pour curb and gutter on Oak, Fairway
  - Work on Oregon
5. Access and Safety Issues
  - Try to keep access/ramps for emergency vehicles on reconstruct areas
  - Put up signs to let people know about no parking on Oregon for Monday before reclaiming
  - Keep 10<sup>th</sup> street open so people can access Oregon
6. Owner Items
  - Would like the curb and gutter replaced on fairway, approx. 600-700 LF

- Will remove the tree on Oregon

#### 7. Engineer Items

- Add a small piece of curb and gutter on Beede
- Pavement issues on 8<sup>th</sup> street 1<sup>st</sup> lift
- Will check on storm pipe on Oak

#### 8. Contractor Items

- Will check on pricing for curb and gutter on Fairway
- Would like to get Mendenhall Paved then revisit the pavement issues on 8<sup>th</sup> street
- Figures 6 days of paving left to finish the NE phase