

MINUTES – WEEKLY MEETING #6
Citywide Street Improvement Project (322-23)
Mill, Bit. Overlay, Reconstruction, & Incidentals
Breckenridge, Minnesota
September 5, 2024

1. Work completed since last meeting (or to-date)
 - 8th street is complete except finish topsoil work & seeding
 - Storm Sewer is almost done on the intersection of Oregon/3rd
 - Removals are done on Oregon except the east 2 blocks & the concrete pavement between 4th Street and 6th street
 - South block of Oak will be covered with fabric, SBC & drain tile by the end of the day

2. Schedule of work to be completed through this week (9-7-24)
 - CSI will be working this Saturday
 - Continue to work on Oak
 - Finish pipe on Oregon Ave on 3rd and 4th Streets

3. Schedule of work through end of next week (thru 9-14-24)
 - Place the structures on Fairway Ct
 - Possible curb & gutter on Grace, Oak & Fairway (Mike S. will verify by Monday the 9th)
 - Continue Storm Sewer on Oregon Ave

4. Forecasted work the following week (thru 9-21-24)
 - Milling crew possibly coming in
 - Paving crew possibly coming in

5. Access and Safety Issues
 - Have permanent stop sign reset on 8th/Beede (temp. from the city is in place currently)
 - Streets will be closed/barricaded while concrete work is being performed for at least a week.
 - Will not have access to golf course parking lot once concrete work begins on Oak

6. Owner Items

- There are some manholes that need to be adjusted yet where paving has been completed. They will be done next time the paver is in town (Mendenhall, Beede)
- Top-soil work needs to be completed around the curb and gutter that was replaced at the end of Mendenhall yet.
- City will check the gate valves to make sure they all turn after construction was performed

7. Engineer Items

- CSI will probably need a vac truck to clean inlets of millings & debris when project is done
- Mailboxes that are taken down will be the landowner's responsibility to put back up.
- The reclaimed material on Oregon from 4th street to 2nd street will need to be removed and placed in a different pile since there is no aggregate mixed in it

8. Contractor Items

WEEKLY MEETING #6

Citywide Street Improvement Project – Mill, Bit. Overlay, Recon., and Incidentals – PROJECT 322-23
Breckenridge, Minnesota
September 5, 2024 - 10:00 A.M.
ER23-127

NAME	REPRESENTING	CELL #	E-MAIL
Neil Crocker	City Of Breckenridge	(701) 640-0133	ncrocker@breckenridgemn.net
Mike Steidl	CSI	(320) 808-3720	mikes@centralspecialties.com
Melissa Korby	Interstate Engineering Inc	(218) 330-9576	Melissa.korby@interstateeng.com
Chris Loehr	City of Breckenridge	(218) 770-3058	cloehr@breckenridgemn.net
Mike Bassingthwaite	Interstate Engineering Inc	(701) 899-0996	mike.bassingthwaite@interstateeng.com
Kris Karlgaard	Breckenridge Police Department	(701) 899-2195	kkarlgaard@breckmnpd.gov