

MINUTES – WEEKLY MEETING #3
Citywide Street Improvement Project (322-23)
Mill, Bit. Overlay, Reconstruction, & Incidentals
Breckenridge, Minnesota
August 15, 2024

- 1. Work completed since last meeting (or to-date)**
 - 8th-everything has been completed up to the paving
 - Beede-completed milling

- 2. Schedule of work to be completed through this week (8-17-24)**
 - 8th-complete curb and gutter
 - Mendenhall-complete milling, curb and gutter, & patching
 - 15th/Gewaldt/Chet-Complete patching
 - Oak-Reclaim and begin removals
 - Fairway & Grace-reclaim
 - Oregon-sawcut

- 3. Schedule of work through end of next week (thru 8-24-24)**
 - Pave Beede, 8th, Mendenhall starting Monday
 - Hauling off SBC and reconstruct on Oak St
 - Will to TRY have curb in Oak by the end of the week

- 4. Forecasted work the following week (thru 8-31-24)**
 - Possible milling on Oregon
 - Starting removals on Oregon

- 5. Access and Safety Issues**
 - Oak Access will be challenging, Mike S. thought possibly 2 weeks residents might have to park on side streets
 - Residents on Oak will be asked to bring their trash to the side streets
 - Wilkin to Crecent will be the best emergency access if needed
 - Parked cars have been a problem, so no parking signs are going to be put up the night before work starts on streets that need to be cleared

- 6. Owner Items**
 - The city removed concrete around the manholes, so CSI just has to patch it in. They also will remove the trees and

Beyers will grind the stumps a minimum of 10" preferably 12".

- Additional work will need to be done to get the curb and gutter to drain on Fairway, IE will look into best fix

7. Engineer Items

- The mill hit gravel in several locations on Beede so that will need a 2" patch before overlaid. Since the pavement is so thin, it will need to get paved soon, Mike S, said plan on Monday.
- Cobblestone driveway on Oak Street – Neil said to pull the cobblestone to the removal line and stack them for the owner and it can be poured back in concrete. The tie in piece between the concrete and the existing cobblestone would be best to have a landscaper hired and complete.

8. Contractor Items

- Asked about city disposal site for trees and & was told it is located off TH 9.
- Asked if they could patch after the mill is done, IE said patching will need to be completed first.
- Grading crew will work this Saturday