

ADGENDA – WEEKLY MEETING #5
Citywide Street Improvement Project (322-23)
Mill, Bit. Overlay, Reconstruction, & Incidentals
Breckenridge, Minnesota
August 29, 2024

1. Work completed since last meeting (or to-date)

- 8th street just needs final lift
- Storm Sewer is completed on Oak
- Reclaimed most of Oregon
- Paving complete on NE section except 15th, Gewaltt & Chet

2. Schedule of work to be completed through this week (8-31-24)

- Finish final lift on 8th Street
- Beede & Mendenhall done except for a few small pieces
- Removed curb/gutter on Fairway Ct
- Reclaimed most of Oregon St
- Peel concrete off Oregon
- Start placing pipe on Oregon
- Paving crew leaving

3. Schedule of work through end of next week (thru 9-7-24)

- Complete Oak St(subgrade, fabric, drain tile ,SBC)
- Prep Fairway for underground and curb/gutter
- Curb and gutter end on new week, Thursday for Fairway, Oak, Crescent, Beede, Grace & Mendenhall

4. Forecasted work the following week (thru 9-14-24)

- Continue placing curb and gutter

-Prep Oak, Fairway & Grace week of the 16th

-Mill will not be back before the week of the 16th

-Soonest paving would be back is the 16th

5. Access and Safety Issues

- 8th St will be open as of tomorrow but will need stop sign put up first
- 4th/3rd and Oregon will be closed the end of this week
- Intersection of Oak & Wilkin is Open
- Barricades will be moved to the west side of 10th st/Oregon so traffic can use that intersection to get in the cul-de-sac
- Possibly put gravel ramps over the curb when construction is going on there to get residents in and out-will revisit later
- 75/6th will be closed at least 3 weeks
- Temp ramps will be put up on fairway ct after removals

6. Owner Items

- Additional curb and gutter removal on Mendenhall between 9th and 10th, Melissa will mark out

7. Engineer Items

- Eliminate Alt.2 from the project (Central & Park)
- Additional curb and gutter on Grace and Beede when doing removals

8. Contractor Items

- Requested inlet and curb stakes on fairway and Oregon Pipes