

MINUTES – WEEKLY MEETING #9
Citywide Street Improvement Project (322-23)
Mill, Bit. Overlay, Reconstruction, & Incidentals
Breckenridge, Minnesota
September 26, 2024

1. Work completed since last meeting (or to-date)
 - Storm sewer replacement is finished
 - Milling and patching completed on all of the project except the area on the east end of Oregon and the cul-de-sacs off of there.
 - Paving complete north of MN Ave and East of Hwy 75
 - Oak St and Fairway Ct ready for C&G (no paving yet in NW area)
 - Oregon Ave – West of Hwy 75 ready for C&G
 - Oregon Ave – Subgrade prep completed from 6th to 8th Streets
2. Schedule of work to be completed through this week (9-28-24)
 - Remainder of Oregon Ave subgrade prep and salvaged base
 - C&G on Oak St
3. Schedule of work through end of next week (thru 10-5-24)
 - C&G on Fairway Ct
 - The remainder of the milling on the project (E end of Oregon Ave)
 - Restart paving on Monday. Hoping to get the NW area of the project done.
4. Forecasted work the following week (thru 10-12-24)
 - Complete paving of the project
5. Access and Safety Issues
 - East end of Oregon Ave need the temp drive installed on the SE of 10th street
 - Notices to residents should indicate that parking in the NW area will vary daily from Crescent to Oak depending on paving operations
6. Owner Items
 - MH issue on Beede – needs ring yet
7. Engineer Items
 - none
8. Contractor Items
 - Casting questions answered

WEEKLY MEETING #9

Citywide Street Improvement Project – Mill, Bit. Overlay, Recon., and Incidentals – PROJECT 322-23
Breckenridge, Minnesota
September 26, 2024 - 10:00 A.M.
ER23-127

NAME	REPRESENTING	CELL #	E-MAIL
Mike Steidl	CSI	(320) 808-3720	mikes@centralspecialties.com
Chris Loehr	City of Breckenridge	(218) 770-3058	cloehr@breckenridgemn.net
Kris Karlgaard	Breckenridge Police Department	(701) 899-2195	kkarlgaard@breckmnpd.gov
Mike Bassingthwaite	Interstate Engineering Inc	(701) 899-0996	mike.bassingthwaite@interstateeng.com

