

MINUTES – WEEKLY MEETING #7
Citywide Street Improvement Project (322-23)
Mill, Bit. Overlay, Reconstruction, & Incidentals
Breckenridge, Minnesota
September 12, 2024

1. Work completed since last meeting (or to-date)
 - Oak has fabric, drain tile & Base placed
 - Storm Sewer is complete on the intersection of Oregon/4th
 - Began removing reclaimed material on Oregon
2. Schedule of work to be completed through this week (9-14-24)
 - Mill returning on 9/13/24 to finish the area by 15th street/Beede, etc.
 - Mill moving to the west side of 75 for those streets
3. Schedule of work through end of next week (thru 9-21-24)
 - The paving crew will be here early to mid-week, they will finish the area by 15th street/Beede, etc.
 - Patches on the west side of HWY 75
 - Grading crew will keep working on Oregon (subgrade and grading work)
 - Storm sewer replacement on Oregon/6th street then do the two inlets on the west side of Hwy 75/Oregon
 - Remove concrete pavement on Oregon
 - Possible curb & gutter on Oak, fairway, and grace. When they come will dictate when CSI moves to fairway to complete the inlets and prepping for curb and gutter.
4. Forecasted work the following week (thru 9-28-24)
 - Get Oregon ready for curb and gutter
5. Access and Safety Issues
 - Oak is accessible with SBC in place and ramps for owners' driveways
 - Limited access by law enforcement center for at least 2 more weeks
6. Owner Items

- If residents would like concrete work performed outside of what the project scope is, they can contact the concrete subcontractor, but it cannot take away from the progress on this project

7. Engineer Items

- Will look at the aggregate stockpiled near the diversion that was salvaged from 8th street to see if it is reuseable to be blended for SBC if needed on Oregon.

8. Contractor Items

- The concrete subcontractor cannot come for a couple weeks so CSI is trying to find another concrete sub to do this portion of work to keep the project moving forward.
- CSI did not think there would be much excess material after the project is complete but will reevaluate when things get closer
- If short of SBC, CSI would like to use the reclaimed material from the west end of Oregon and reclaim it with the aggregate that was salvaged from 8th street.

WEEKLY MEETING #7

Citywide Street Improvement Project – Mill, Bit. Overlay, Recon., and Incidentals – PROJECT 322-23
Breckenridge, Minnesota
September 12, 2024 - 10:00 A.M.
ER23-127

NAME	REPRESENTING	CELL #	E-MAIL
Neil Crocker	City Of Breckenridge	(701) 640-0133	ncrocker@breckenridgemn.net
Mike Steidl	CSI	(320) 808-3720	mikes@centralspecialties.com
Melissa Korby	Interstate Engineering Inc	(218) 330-9576	Melissa.korby@interstateeng.com
Chris Loehr	City of Breckenridge	(218) 770-3058	cloehr@breckenridgemn.net
Kris Karlgaard	Breckenridge Police Department	(701) 899-2195	kkarlgaard@breckmnpd.gov